

Tentative Schedule of Services

S.No.	Activity	Remarks	Duration
1	Initial Site Survey & Data Collection	Measurement survey, soil testing, etc.	14 Days
2	Preliminary Design Concept	Initial layout & design	30 Days
3	Client Feedback & Design Revision	Revisions based on TCP feedback	14 Days
4	Detailed Engineering Design & Preparation of BOQs	Finalize design, material specifications, etc.	45 Days
5	Preparation of Tender Documents	Bidding documents for construction works	21 Days
6	Tender Publication, Evaluation & Award of Contract	Finalize bidding process and contract with contractor	60 Days
7	Issuance of Construction Drawings & Documentation	Detailed construction plans, material lists	14 Days
8	Detailed Supervision of the Works	Construction supervision of all activities	167 Days
9	Handover to TCP	Final handover	—
10	Defect Liability Period (DLP)	Supervision during DLP – additional to the 1-year project timeline	8 months